BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing pipeline in ward no.07 Byatarayanapura, kodigehalli Subdivision
2	Amount of Work Portion	-
3	Estimate cost	20.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	247/18-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/247/18-19 Date: 28.02.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	11-09.2019
9	Date of receipt of application in the sub-division office	11-09.2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	135 days
15	Date of recommending time limit applied for	11-09.2019
16	Wheather the original application of contractor is enclosed	— Yes —
17	Balance work remaining to be done	— Nil —

18	Probable time required for completion of remaining work	NIL
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day penalty may be imposed.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone